

Southeast Infrastructure Improvements (Garfield to Beach and 3rd to 7th)



Project Information:

Completion Date
November 2020

Project Team
DGR Engineering is performing the construction administration services for the project. Please contact the following project team members below with any questions or concerns.

DGR Engineering
Riley Rinehart, El
Project Engineer
Riley.Rinehart@dgr.com
Office: (605) 339-4157

City of Dell Rapids
Justin Weiland
City Administrator
Cityadmin@cityofdellrapids.com
Office: (605) 428-3595

H&W Contracting, LLC
John Rennich
Superintendent of Construction
estimator@h-wcontracting.com
Office: (605) 339-8834
Cell: (605) 595-8595



Project Overview:

This project consists of drainage, sanitary sewer, and water main improvements, along with major street improvements. Construction will generally take place in the area from Garfield Avenue to Beach Avenue and from 3rd Street to 7th Street, excluding 6th Street. Work began in August 2019 and the project is expected to be complete in November 2020.



Work Completed:

- Remaining seeding work along the north side of 3rd Street.
- Blasting bedrock and installing new water main and sanitary sewer along 7th Street. The water main and sanitary sewer main were installed from the west end of 7th Street through the intersection of 7th Street and Vermont Avenue.
- A portion of the new water main was installed between Dakota Avenue and Washington Avenue.

Upcoming Work:

The Contractor plans to continue blasting bedrock and installing the new sanitary sewer and water main along 7th Street between Vermont Avenue and Dakota Avenue. The Contractor expects to be finished or nearly finished with the sanitary sewer and water main installation along 7th Street after the next two weeks, pending any delays due to weather.

The Contractor plans to start removals along 5th Street next Thursday, June 11. The Contractor plans to have a crew on site to begin installation of the utilities along 5th Street the following Monday, June 15. Property owners along 5th Street will receive a letter notifying them of the upcoming work and the change of their mail delivery to the temporary mailboxes near the intersection of 7th Street and Garfield Avenue.

Other upcoming work includes installing permanent signs along 3rd Street and placing topsoil and gravel surfacing along LaDelle Avenue and Orleans Avenue. This work is expected to happen this week and next week.

Construction progress meetings will be held at 10:00 a.m. on the first and third Tuesdays of the month. The next meeting will be held near the intersection of 7th Street and Garfield Avenue on Tuesday, June 16. The public is invited to attend.

The City is using a text messaging system to send out updates on street closures, planned water service disruptions, etc. throughout construction of the project. To subscribe to the text message updates, text the word "PROJECT" to 605-206-2927.



DELL RAPIDS
SOUTH DAKOTA

DGR
ENGINEERING