

Southeast Infrastructure Improvements (Garfield to Beach and 3rd to 7th)



Project Information:

Completion Date
November 2020

Project Team
DGR Engineering is performing the construction administration services for the project. Please contact the following project team members below with any questions or concerns.

DGR Engineering
Riley Rinehart, El
Project Engineer
Riley.Rinehart@dgr.com
Office: (605) 339-4157

City of Dell Rapids
Justin Weiland
City Administrator
Cityadmin@cityofdellrapids.com
Office: (605) 428-3595

H&W Contracting, LLC
John Rennich
Superintendent of Construction
estimator@h-wcontracting.com
Office: (605) 339-8834
Cell: (605) 595-8595



Project Overview:

This project consists of drainage, sanitary sewer, and water main improvements, along with major street improvements. Construction will generally take place in the area from Garfield Avenue to Beach Avenue and from 3rd Street to 7th Street, excluding 6th Street. Work began in August 2019 and the project is expected to be complete in November 2020.



Work Completed:

- The remaining rock blasting was completed along 7th Street between Garfield Avenue and Beach Avenue.
- The remaining sanitary sewer was installed along 7th Street between Garfield Avenue and Beach Avenue. The water main was installed and filled for disinfection and testing. After testing is completed, the water service lines will be installed.
- The existing asphalt pavement and curb and gutter along 5th Street was removed in preparation of the utility installation work.

Upcoming Work:

The Contractor plans to continue installation of the storm sewer along 7th Street between Garfield Avenue and Vermont Avenue. They also plan to install the water services along 7th Street.

The Contractor plans to have a second crew working along 5th Street. They will be installing the new water main and sanitary sewer. They will also install the new storm sewer along the south side of the railroad tracks and through the intersection of 5th Street and Washington Avenue.

Other upcoming work includes installing permanent signs along 3rd Street and grading for the roadway along 7th Street. This work is expected to begin within the next week or two.

Construction progress meetings will be held at 10:00 a.m. on the first and third Tuesdays of the month. The next meeting will be held near the intersection of 5th Street and Washington Avenue on Tuesday, July 7. The public is invited to attend.

The City is using a text messaging system to send out updates on street closures, planned water service disruptions, etc. throughout construction of the project. To subscribe to the text message updates, text the word "PROJECT" to 605-206-2927.

