

# Southeast Infrastructure Improvements (Garfield to Beach and 3rd to 7th)



## Project Information:

**Completion Date**  
November 2020

**Project Team**  
DGR Engineering is performing the construction administration services for the project. Please contact the following project team members below with any questions or concerns.

**DGR Engineering**  
Riley Rinehart, EI  
Project Engineer  
Riley.Rinehart@dgr.com  
Office: (605) 339-4157

**City of Dell Rapids**  
Justin Weiland  
City Administrator  
Cityadmin@cityofdellrapids.com  
Office: (605) 428-3595

**H&W Contracting, LLC**  
John Rennich  
Superintendent of Construction  
estimator@h-wcontracting.com  
Office: (605) 339-8834  
Cell: (605) 595-8595



### Project Overview:

This project consists of drainage, sanitary sewer, and water main improvements, along with major street improvements. Construction will generally take place in the area from Garfield Avenue to Beach Avenue and from 3rd Street to 7th Street, excluding 6th Street. Work began in August 2019 and the project is expected to be complete in November 2020.



### Work Completed:

- Installed the sanitary sewer, water main, and storm sewer across the railroad tracks along Washington Avenue, just south of 5th Street.
- Finished subgrade work along 7th Street between Garfield Avenue and Beach Avenue and the adjacent side streets. The aggregate base course material was placed after the subgrade work was completed.
- Installed remaining sanitary sewer along 5th Street between Garfield Avenue and Washington Avenue.
- Poured the concrete fillets at the intersection of 7th Street and Garfield Avenue.

### Upcoming Work:

The Contractor plans to install the concrete curb and gutter along 7th Street from Garfield Avenue to Beach Avenue and the adjacent side streets. They also plan to pour the remaining fillets and valley gutters along 7th Street prior to starting on the mainline paving. The mainline paving is expected to begin during the first week of August. The Contractor plans to begin paving at sunrise on the days when the mainline paving is completed. Most of the concrete sidewalk and driveways will be completed after the mainline paving is completed.

The Contractor also plans to install the storm sewer near the intersection of 5th Street and Washington Avenue and along the railroad tracks. Grading work will be completed for the roadway along 5th Street after the remaining storm sewer is installed. The Contractor also plans to work on installing the sanitary sewer and water main along Washington Avenue between 4th Street and the railroad tracks.

Construction progress meetings are held at 10:00 a.m. on the first and third Tuesdays of the month. The next meeting will be held near the intersection of 6th Street and Washington Avenue on Tuesday, August 4. The public is invited to attend.

The City is using a text messaging system to send out updates on street closures, planned water service disruptions, etc. throughout construction of the project. To subscribe to the text message updates, text the word "PROJECT" to 605-206-2927.

