

Southeast Infrastructure Improvements (Garfield to Beach and 3rd to 7th)



Project Information:

Completion Date
November 2020

Project Team
DGR Engineering is performing the construction administration services for the project. Please contact the following project team members below with any questions or concerns.

DGR Engineering
Riley Rinehart, El
Project Engineer
Riley.Rinehart@dgr.com
Office: (605) 339-4157

City of Dell Rapids
Justin Weiland
City Administrator
Cityadmin@cityofdellrapids.com
Office: (605) 428-3595

H&W Contracting, LLC
John Rennich
Superintendent of Construction
estimator@h-wcontracting.com
Office: (605) 339-8834
Cell: (605) 595-8595



Project Overview:

This project consists of drainage, sanitary sewer, and water main improvements, along with major street improvements. Construction will generally take place in the area from Garfield Avenue to Beach Avenue and from 3rd Street to 7th Street, excluding 6th Street. Work began in August 2019 and the project is expected to be complete in November 2020.



Work Completed:

- Utilities have been installed along 5th Street and Washington Avenue north of the railroad tracks.
- Curb and gutter, fillets, valley gutters, and other miscellaneous concrete work was completed along 7th Street in preparation of the mainline paving work.
- The Contractor completed the remaining removals along 5th Street and started grading for the street.

Upcoming Work:

The Contractor plans to complete the mainline concrete paving along 7th Street between Garfield Avenue and Beach Avenue. They plan to split the paving work into two pours, which are currently scheduled for Thursday (8/6) and Friday (8/7). Work will begin early in the mornings and the joints will be sawed late at night and/or during the overnight hours. Construction noise can be expected at all hours during completion of this work and your cooperation and understanding is

appreciated. 7th Street will be opened to traffic once the pavement has sufficient strength. The remaining sidewalk, driveway, topsoil and seeding work along 7th Street will be completed once the road is open to traffic.

The Contractor also plans to finish the subgrade preparation work along 5th Street and place the base course. It is anticipated that 5th Street curb and gutter installation will begin next week. Removal of the existing pavement along 4th Street and 7th Street east of Beach Avenue will be completed after the mainline paving work is completed along 7th Street west of Beach Avenue and the road is opened to traffic. The Contractor will continue installation of the utilities along Washington Avenue between 4th Street and 5th Street. They will also install the utilities through the alley north of 4th Street.

Construction progress meetings are held at 10:00 a.m. on the first and third Tuesdays of the month. The next meeting will be held near the intersection of 6th Street and Washington Avenue on Tuesday, August 18th. The public is invited to attend.

The City is using a text messaging system to send out updates on street closures, planned water service disruptions, etc. throughout construction of the project. To subscribe to the text message updates, text the word "PROJECT" to 605-206-2927.

