

Southeast Infrastructure Improvements (Garfield to Beach and 3rd to 7th)



Project Information:

Completion Date
November 2020

Project Team
DGR Engineering is performing the construction administration services for the project. Please contact the following project team members below with any questions or concerns.

DGR Engineering
Riley Rinehart, El
Project Engineer
Riley.Rinehart@dgr.com
Office: (605) 339-4157

City of Dell Rapids
Justin Weiland
City Administrator
Cityadmin@cityofdellrapids.com
Office: (605) 428-3595

H&W Contracting, LLC
John Rennich
Superintendent of Construction
estimator@h-wcontracting.com
Office: (605) 339-8834
Cell: (605) 595-8595



Project Overview:

This project consists of drainage, sanitary sewer, and water main improvements, along with major street improvements. Construction will generally take place in the area from Garfield Avenue to Beach Avenue and from 3rd Street to 7th Street, excluding 6th Street. Work began in August 2019 and the project is expected to be complete in November 2020.



Work Completed:

- Mainline concrete paving work along 7th Street between Garfield Avenue and Beach Avenue.
- Subgrade preparation, base course, and curb and gutter installation along 5th Street.
- Water main installation through the alley north of 4th Street from Washington Avenue to Beach Avenue.
- Concrete sidewalk and driveways along 7th Street between Garfield Avenue and Vermont Avenue.
- Removal of existing pavement along 4th Street and 7th Street east of Beach Avenue.

Upcoming Work:

The Contractor will finish installing sidewalks and driveways along 7th Street between Garfield Avenue and Beach Avenue. The sidewalks and driveways along Washington Avenue between 6th Street and 7th Street will also be completed. The Contractor will also finish installing sidewalks and driveways along 5th Street and

curb and gutter along Washington Avenue between 5th Street and 6th Street.

The asphalt pavement will be installed on 5th Street, Washington Avenue, and the adjacent side streets along 7th Street. The asphalt paving work is tentatively scheduled for late next week or the following week.

The Contractor will begin installing the water main along 4th Street and the sanitary sewer and water main on 7th Street east of Beach Avenue. The water services along 4th Street will be bored into the backyards starting this week to prepare for connection to the new water main in the next few weeks.

Construction progress meetings are held at 10:00 a.m. on the first and third Tuesdays of the month. The next meeting will be held near the intersection of 3rd Street and Washington Avenue on Tuesday, September 1st. The public is invited to attend.

The City is using a text messaging system to send out updates on street closures, planned water service disruptions, etc. throughout construction of the project. To subscribe to the text message updates, text the word "PROJECT" to 605-206-2927.



DELL RAPIDS
SOUTH DAKOTA

DGR
ENGINEERING