



Southeast Infrastructure Improvements (Garfield to Beach and 3rd to 7th)

Project Information:

Completion Date
November 2020

Project Team
DGR Engineering is performing the construction administration services for the project. Please contact the following project team members below with any questions or concerns.

DGR Engineering
Riley Rinehart, El
Project Engineer
Riley.Rinehart@dgr.com
Office: (605) 339-4157

City of Dell Rapids
Justin Weiland
City Administrator
Cityadmin@cityofdellrapids.com
Office: (605) 428-3595

H&W Contracting, LLC
John Rennich
Superintendent of Construction
estimator@h-wcontracting.com
Office: (605) 339-8834
Cell: (605) 595-8595



Project Overview:

This project consists of drainage, sanitary sewer, and water main improvements, along with major street improvements. Construction will generally take place in the area from Garfield Avenue to Beach Avenue and from 3rd Street to 7th Street, excluding 6th Street. Work began in August 2019 and the project is expected to be complete in November 2020.



Work Completed:

- The remaining sidewalk and driveways were completed along 7th Street between Garfield Avenue and Beach Avenue and along 5th Street.
- Asphalt surfacing was placed along 5th Street, Washington Avenue (north of railroad tracks), Vermont Avenue, and Dakota Avenue.
- Topsoil was placed along 7th Street between Garfield Avenue and Beach Avenue.
- Sanitary sewer was installed along Beach Avenue.
- Temporary water main was installed along 7th Street between Beach Avenue and Prairie Avenue in preparation for rock blasting.
- Water services were installed for properties along Beach Avenue and along the south side of 4th Street between Washington Avenue and Beach Avenue.
- Subgrade preparation was completed along Beach Avenue and base course material was placed.

Upcoming Work:

The Contractor will finish blasting bedrock and install the new water main, sanitary sewer, and storm sewer along 7th Street between Beach Avenue and Prairie Avenue. They will also install the remaining water main and sanitary sewer along Washington Avenue between 3rd Street and the railroad tracks. It is anticipated that backyard water service connections along the south side of 4th Street between Washington Avenue and Garfield Avenue will be completed next week. Installation of the sanitary sewer through the alleys will be started next week as well.

The Contractor will also work on the subgrade preparation and base course work along 4th Street and 7th Street. Curb and gutter installation will be completed along Beach Avenue, 4th Street, and Washington Avenue. The seeding work along 7th Street from Garfield Avenue to Beach Avenue is scheduled for next week.

Construction progress meetings are held at 10:00 a.m. on the first and third Tuesdays of the month. The next meeting will be held near the intersection of 3rd Street and Washington Avenue on Tuesday, October 6th. The public is invited to attend.

The City is using a text messaging system to send out updates on street closures, planned water service disruptions, etc. throughout construction of the project. To subscribe to the text message updates, text the word "PROJECT" to 605-206-2927.

